(1) பக்கங்களின் எண்ணிக்கை ________________

(2) புதுக்கித் திருப்பிய நாள் ________________

(3) ஆதாரங் குறிப்பவர் சுருக்கொப்பம் ________________

தமிழ்நாடு ஆவணக் காப்பகம்

தமிழ்நாடு அரசு

public WORK I - துறை

அரசாணை எண். அச்சகம்

மு. கோப்புத் தாள் எண். பலவகை

GO 462 I

நாள்: Date 9-10-1915 20 .

படிக்கவோ கண்டபடி கையாளவோ கூடாது.

ஆவண. கா. 1- (200-1) 20,000 Cps.-6-5-2014 (Acer-4)

Government of Madras.

PUBLIC WORKS DEPARTMENT.

IRRIGATION.

Recd. } 1915. *Enclosures*

Regd. *Spare copies*

G.O. No. 462 I., 9th October 1915.

Periyar Irrigation system.

Recording endorsement from the Superintending Engineer, VI Circle, forwarding copy of letter from the Executive Engineer, Madura division, replying to certain points in the Hon'ble Mr. Gillman's report on the working of the —.

Government of Madras.

PUBLIC WORKS DEPARTMENT.

IRRIGATION.

Recd.	1915.	*Enclosures*
Regd.		*Spare copies*

G.O. No. 462 I., 9th October 1915.

N. P.

Periyar Irrigation system.

Recording endorsement from the Superintending Engineer, VI Circle, forwarding copy of letter from the Executive Engineer, Madura division, replying to certain points in the Hon'ble Mr. Gillman's report on the working of the —.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.

READ—the following papers :—

I

G.O. No. 1524, Revenue, dated 30th June 1915.

Endorsement to the Superintending Engineer, VI Circle, No. 258 G., dated 9th August 1915.

II

Letter—from J. S. WESTERDALE, Esq., Executive Engineer, Madura division.
To—the Superintending Engineer, VI Circle.
Dated—the 9th September 1915.
No.—992 S.E.

With reference to your Nos. 6229, dated 20th July 1915, 7371, dated 20th August 1915, I have the honour to inform you that the Collector of Madura has agreed to my suggestion that all applications should reach this office within 15 days of their receipt by the karnam.

2. An estimate for Rs. 195 for opening a vent in the wall of the undertunnel at 14/3 of the Periyar main canal for supplying Todaneri tanks and the tanks below it has been sanctioned by me on 14th July 1915 and circle register No. 112 of 1915-16 has been assigned to it. The work can only be carried out during next closure. This sluice will improve the supply to the villages of Paravai and Samayanallur.

3. The Sub-division officer has been ordered in No. 3227 S., dated 26th August 1915, to take levels, etc., for investigating the discharge of head-sluice of the Poolampatti distributary and for preparing an estimate for increasing the depth and reducing the bedwidth of the distributary in its first reach, the relative proportion of these two items at present being quite wrong. The head sluice will probably need to be reconstructed to rectify matters.

4. G.O. No. 1524, Revenue, dated 30th June 1915, is herewith returned as ordered. A typed copy of same has been received direct from the Chief Engineer for Irrigation.

No. 1601 C.E./655 (Gj.), dated 22nd September 1915.

Forwarded to the Chief Engineer for Irrigation for information with reference to Government endorsement No. 258 G., dated 9th August 1915.

C. MILDRED,
Superintending Engineer, VI Circle.

Order—No. 462 I., dated 9th October 1915.

Recorded.

(True Extract.)

W. M. ELLIS, Col., R.E.,
Secretary to Govt., P.W.D.
(Irrigation Branch).

To the Superintending Engineer, VI Circle.
" Revenue Department.

PUBLIC WORKS DEPARTMENT
(IRRIGATION BRANCH).

NOTES CONNECTED WITH G.O. No. 462 I., DATED 9TH OCTOBER 1915.

[SUBJECT.—*Complaints of defective supply to some of the villages under the Periyār project.*]

From the Superintending Engineer, VI Circle, dated 22nd September 1915, *No.* 1601 *C.E./*655 (*Gj.*)

The Superintending Engineer, VI Circle, submits a report on the action taken by the Executive Engineer, Madura division, to remedy the complaints of defective supply of water to some of the villages supplied by the Periyār referred to in paragraph 4 (2) of G.O. No. 1524, Revenue, dated 30th June 1915.

2. As the instructions contained in paragraphs 4 (1) and 4 (3) of the above order would have been noted by the Superintending Engineer, no further action seems necessary. The report may be sent to Revenue for perusal and then recorded.

B.G.R.—28-9-15.

P.K.S.—28-9-15.

F. E. MORGAN—29-9-15.

W. M. ELLIS—30-9-15.

To the Revenue Department u.o.

REVENUE DEPARTMENT.

The file may be returned to Public Works Department after persual.

T.S.R.—2-10-15.
W.A.K.—2-10-15.

A. H. A. TODD—4-10-15.

L. DAVIDSON—5-10-15.

To the Public Works Department (Irrigation) u.o.

PUBLIC WORKS DEPARTMENT
(IRRIGATION BRANCH).

A draft order recording the current is submitted for approval and issue.

G.V.—6-10-15.

F.E.M.—6-10-15.

[G.O. No. 462 I., dated 9th October 1915.]

Mdstt. 11—10 (a).

Periyar Irrigation system

P. W (Irrgn) DEPARTMENT.

Recording endt from the S E VI forwarding copy of letter from the E E. Madura dn. replying to certain points in the Hon'ble Mr. Gillman's report on the working of the —

58p

Project Report water supply

18p.

READ AGAIN G.O. No. 1524 Rev, dated 30 June 1915.

" " " " ..., " ... 191 .

Endt to the S. E VI № 2589 d 9. 8 15

READ ALSO:—

C. No. ..., From the S. E VI Circle, No. 1601CE/655 g, dated 22. 9 1915.

" " ..., " " ..., " ..., " ... 191 .

" " ..., " " ..., " ..., " ... 191 .

ORDER. No. 4629, dated 9. 10. 1915.

PS

4P

Recorded

Issue

6/10/15

DD

6. 10 15

To the S. E VI circle
" Rev. dept

Sp & SS copies
despd 28/10

Print Notes

9

18.02.19 / 56 / RH